



DRA BLISS CONSTRUCTION UPDATES JULY '24

STAGE COMPLETION STATUS UP TO JULY-2024

Sl . No	Name of Project	Description of the activity	Status	Remarks
1	Bliss	Completion of Stilt Floor plastering	Completed	
2		Compound wall block work work	Completed	
3		Compound wall plastering work	Completed	
4		Compound wall primer work	Completed	
5		Enterence gate fixing	Completed	
6		1st floor internal finishing work	In-Progress	80%Completed
7		2nd floor internal finishing work	In-Progress	90%Completed
8		3rd floor internal finishing work	In-Progress	90%Completed
9		4th floor internal finishing work	In-Progress	85%Completed
10		Terrace clay tiles	Completed	
11		External painting work	In-Progress	75%Completed
12		Extenral plumbing shaft work & chamber work	In-Progress	90%Completed
13		External Electrical chamber work	In-Progress	85%Completed



Front Elevation



Stilt floor carparking concrete work completed



Stilt floor paver area WMM filling work in progress



Stilt floor ceiling 1st coat painting completed



Flats Internal primer work completed



Toilet CP fittings fixing Work in progress



Balcony flooring Tiling Work Completed



**Balcony plumbing pipe covering Work
completed**



Toilet inner false ceiling Work in progress



Balcony Hand rail work completed



**Unit 201,202,301,302,401 flats 1st coat
internal painting work completed**



Terrace clay tiles work completed



**External painting 1st coat east & west
side work in progress**



East side External plumbing Shaft plumbing pipe line work & chamber work in progress



External stilt floor Electrical earth pit chamber work in progress



Entrance gate work completed



F

Compound wall four side work completed



*Thank
you!*