



DRA DOWNTOWN CONSTRUCTION UPDATES JULY 2025

Project Overall Completion Status		28.30%
S.no	Activity	Percentage of completion
1	Piling work Including testing	100%
2	Foundation work	98%
2a	UG Sump	98%
2b	STP	96%
2c	Main building	98%
3	Structure (Stilt, 1st, 2nd , 3rd & 4th floor column and slab)	22%
4	Block work (Stilt, 1st ,2nd, 3rd & 4th floor)	0%
5	Inner plastering	0%
6	Outer plastering	0%
7	Internal finishing	0%
8	External Development	5%
9	Internal finishing work	0%
10	Handing over	0%



South East Overall Top View



Front View



Stilt floor Pour 1 roof slab shuttering work completed (1475/1475 Sqm) – 100% completed



Stilt floor Pour 1 roof reinforcement work completed (45/45 MT) – 100% completed



Stilt floor Pour 1 PT Strand placing work completed (05/05 MT) – 100% completed



Stilt floor Pour 1 Electrical Conduits laying work completed (918/918 Rmt) – 100% completed



Stilt floor roof slab Pour 1: Concrete work completed (365.3/365.3 Cum) – 100% completed



Stilt floor roof slab Pour 1: Concrete – Float Finish work – 100% Completed



Stilt floor roof slab Pour 1 - Curing work



First floor Pour 1 Columns marking work. – 100% completed



Stilt floor Pour 1 roof beam external side deshuttering work completed (86.25/86.25 Sqm)



Stilt floor pour-02 : Grade slab PCC work is completed (132/132 Cum)



Stilt floor pour-02: Grade slab reinforcement work completed (17/17MT)



Stilt floor pour-02: Grade slab concrete work in progress (68/68 Cum) – 100%completed



Stilt floor Pour-2: Staircase concrete work completed



First floor pour-01: Columns starter marking & concrete work completed (22/22 Nos)



First floor pour:01 - Column reinforcement work completed (22/22 Nos) - 100%completed



First floor pour:01 - Column shuttering work completed (22/22 Nos) - 100%completed



First floor pour-01: Column concrete work completed (22/22 Nos) - 100% completed



First floor pour:01 – Staircase first flight & column concrete work completed



Stilt floor roof slab pour:01 - PT slab & beam strand stressing work completed (64/64 Nos)



Stilt floor pour:01 - Roof PT slab & beam stressing end packing work completed (64/64 Nos)



Stilt floor pour:02 - Roof slab shuttering work in progress (990/990 Sqm) - 100%completed



Stilt floor pour:02 - Roof slab reinforcement work completed (38/38MT) – 100%completed



Stilt floor pour:02 - Roof slab PT work completed (4.5/4.5MT) - 100%completed



Stilt floor pour:02 - Roof slab electrical conduit laying work completed (462/462Rmt)



Stilt floor pour:02 - Roof slab concrete work completed(329/329Cum) - 100%completed



Stilt floor pour:02 - Roof slab concrete float finishing work completed



Stilt floor pour:02 - Roof slab curing and bonding work in progress



Stilt floor pour:02 - Roof slab outer beam de-shuttering work Completed – 100%completed



First floor pour:01 – roof slab shuttering work in progress (300/1475Sqm) – 20% completed



First floor pour:02– column marking work completed (20/20nos)



First floor pour:02– column reinforcement work in Progress (8/20nos)



First floor pour:01– columns shuttering work in progress (6/20 Nos)

*Thank
you!*