



**DRA INARA**  
**Monthly Progress Photos – December 2024**

## Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to Dec-24	Status
1	DRA-31	Inara-Phase-1	51350	18%	Foundation Stage

### STAGE COMPLETION STATUS UP TO 30-12-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
1	Foundation	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
2	Plinth beam Excavation	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
3	Plinth Beam PCC	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
4	Plinth Beam Reinforcement work	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
5	Plinth Beam shuttering	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
6	Plinth Beam Concrete	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
7	Basement column Starter Marking.	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
8	Basement column Short column Starter Concrete	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
9	Basement column column shuttering	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
10	Basement column column concrete	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
11	Basement Block work	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	♦	16	16	100%
12	Basement Soil filling work		♦	♦	♦			♦	♦	♦				♦		♦	16	9	56%	
13	Basement Soil consolidation		♦	♦	♦			♦	♦	♦				♦		♦	16	9	56%	
14	Basement Below PCC HDPE Sheet Laying		♦	♦	♦			♦	♦	♦				♦		♦				
15	Basement Floor PCC		♦	♦	♦			♦	♦	♦				♦		♦	16	9	56%	

### STAGE COMPLETION STATUS UP TO 30-12-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
16	GF Column Starter marking		◆		◆					◆	◆				◆		◆	16	6	38%
17	GF Column Reinforcement steel		◆		◆					◆	◆				◆		◆	16	6	38%
18	GF Column Shuttering		◆		◆					◆	◆				◆		◆	16	6	38%
19	GF Column Concrete		◆		◆					◆	◆				◆		◆	16	6	38%
20	GF 1st Lift Staircase Shuttering		◆		◆					◆					◆		◆	16	5	31%
21	GF 1st Lift Staircase Reinforcement steel		◆		◆					◆					◆		◆	16	5	31%
22	GF 1st Lift Staircase Concrete		◆		◆					◆					◆		◆	16	5	31%
23	GF Roof Slab & Beam Shuttering		◆		◆					◆					◆		◆	16	5	31%
24	GF Roof Beam Reinforcement steel		◆		◆					◆					◆		◆	16	5	31%
25	GF Roof Slab Reinforcement steel		◆		◆					◆					◆		◆	16	5	31%
26	GF Roof Slab Electrical Conduit Pipe Laying work		◆		◆					◆					◆		◆	16	5	31%
27	GF Roof Slab Concrete work		◆		◆					◆					◆		◆	16	5	31%
28	GF Roof Slab & Beam De-Shuttering				◆										◆		◆	16	3	19%
29	FF Column Starter marking		◆		◆										◆		◆	16	4	25%
30	FF Column Reinforcement steel		◆		◆										◆		◆	16	4	25%

### STAGE COMPLETION STATUS UP TO 30-Nov-2024

SLNo	Description of work	Villa work Status																	Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20				
34	GF Column Starter marking		◆		◆					◆					◆	◆		16	5	31%	
35	GF Column Reinforcement steel		◆		◆					◆					◆	◆		16	5	31%	
36	GF Column Shuttering		◆		◆					◆					◆	◆		16	5	31%	
37	GF Column Concrete		◆		◆					◆					◆	◆		16	5	31%	
38	GF 1st Lift Staircase Shuttering				◆										◆	◆		16	3	19%	
39	GF 1st Lift Staircase Reinforcement steel				◆										◆	◆		16	3	19%	
40	GF 1st Lift Staircase Concrete				◆										◆	◆		16	3	19%	
41	GF Roof Slab & Beam Shuttering				◆										◆	◆		16	3	19%	
42	GF Roof Beam Reinforcement steel														◆	◆		16	2	13%	
43	GF Roof Slab Reinforcement steel														◆	◆		16	2	13%	
44	GF Roof Slab Electrical Conduit Pipe Laying work														◆	◆		16	2	13%	
45	GF Roof Slab Concrete work														◆	◆		16	2	13%	
46	GF Roof Slab & Beam De-Shuttering														◆	◆		16	2	13%	



### STAGE COMPLETION STATUS UP TO 30-12-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
31	FF Column Shuttering		◆		◆										◆		◆	16	4	25%
32	FF Column Concrete				◆										◆		◆	16	3	19%
33	FF 1st Lift Staircase Shuttering				◆										◆		◆	16	3	19%
34	FF 1st Lift Staircase Reinforcement steel				◆										◆		◆	16	3	19%
35	FF 1st Lift Staircase Concrete				◆										◆		◆	16	3	19%
36	FF Roof Slab & Beam Shuttering														◆		◆	16	2	13%
37	FF Roof Beam Reinforcement steel														◆		◆	16	2	13%
38	FF Roof Slab Reinforcement steel														◆		◆	16	2	13%
39	FF Roof Slab Electrical Conduit Pipe Laying work														◆		◆	16	2	13%
40	FF Roof Slab Concrete work														◆		◆	16	2	13%
41	FF Roof Slab & Beam De-Shuttering														◆		◆	16	2	13%
42	SF Column Starter marking														◆		◆	16	2	13%
43	SF Column Reinforcement steel														◆		◆	16	2	13%
44	SF Column Shuttering														◆		◆	16	2	13%
45	SF Column Concrete														◆		◆	16	2	13%



**Villa no 16 – South East Corner View**





**Villa no 20 South East corner View**





**Villa No 10 – Above Plinth Beam Block Work in Progress**





**Villa No 5 – Above Plinth Beam Block Work in Progress**





**Villa no 12,13,14,15 Top View**





**Villa no 7,8,9,10,11 Top View**





**Villa No 16 – First Floor Internal wall Plastering work completed**



**Villa no 20: Scaffolding fixing work completed**





**Villa no 12,13,14,15 Top View**





**Villa no 7,8,9,10,11 Top View**





**Villa no 16 – External plastering work in progress**





**Villa No 6 – First Floor Column concreting work completed**



**VillaNo 09 – GF Flooring PCC work completed**





**Villa No 07, 08 – Basement Blockwork Work in Progress**





**Villa No 05 & 13 DPC Protection Plastering work completed**





**Villa no 16 – External plastering work in progress**





**Villa no 12,13,14,15 Top View**





**Villa no 7,8,9,10,11 Top View**





**VillaNo 09 , 10 – GF Floor PCC work completed**

*Thank  
you!*