



DRA POLARIS Construction updates photos – May 2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to May-25	Status
1	DRA-28`	Polaris	1,42,500	9%	Foundation Stage

STAGE COMPLETION STATUS UP TO APRIL 2025


S. No	Description	Status	% of Completion	Remarks
1	Commencement of Pile Foundation	Completed	100 %	Foundation Stage
2	Commencement of Stilt Floor (Car Parking)			
3	Commencement of First Floor (Car Parking)			
4	Commencement of Second Floor			
5	Commencement of Third Floor			
6	Commencement of Fourth Floor			
7	Commencement of Fifth to Thirteen Floor			
8	Commencement of Masonry Work			
9	Commencement of Internal Plastering			
10	Commencement of Internal Finishes			



Main building – Column Shuttering work (20/47 no's) completed



Main building – Pile cap, plinth beam & column DPC work in progress



UG Sump – Raft & pile cap reinforcement & shuttering work completed



UG Sump – Wall & column reinforcement work in progress



STP – Pile chipping work completed (26/38 nos)



STP - Pile integrity test (26/38 no's) completed



STP - Pile cap block work completed (7/12nos)



STP – Soil filling at raft level



*Thank
you!*