



DRA POLARIS Construction updates photos – April 2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to April-25	Status
1	DRA-28`	Polaris	1,42,500	8%	Foundation Stage

STAGE COMPLETION STATUS UP TO APRIL 2025

S. No	Description	Status	% of Completion	Remarks
1	Commencement of Pile Foundation	Completed	100 %	Foundation Stage
2	Commencement of Stilt Floor (Car Parking)			
3	Commencement of First Floor (Car Parking)			
4	Commencement of Second Floor			
5	Commencement of Third Floor			
6	Commencement of Fourth Floor			
7	Commencement of Fifth to Thirteen Floor			
8	Commencement of Masonry Work			
9	Commencement of Internal Plastering			
10	Commencement of Internal Finishes			



UG Sump – Excavation work completed (1500/1500 cum)



UG sump & Main building - Pile integrity test (140/282 no's) completed



UG Sump & Main building – Pile cap block work (49/65 no's) completed



UG Sump – Pile cap reinforcement work (12/18 no's) completed



STP – Shoring work completed (74.5/74.5m)



STP – Excavation completed (500/1150cum)



Compound wall – Soil back filling work at south side wall



Compound wall – Column concrete above RC wall (5/52 no's) completed



*Thank
you!*