



DRA POLARIS Construction updates photos – February 2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to Feb-25	Status
1	DRA-28`	Polaris	1,32,961	7%	Foundation Stage

STAGE COMPLETION STATUS UP TO JANUARY 2025

S. No	Description	Status	% of Completion	Remarks
1	Commencement of Pile Foundation	Completed	100 %	Foundation Stage
2	Commencement of Stilt Floor (Car Parking)			
3	Commencement of First Floor (Car Parking)			
4	Commencement of Second Floor			
5	Commencement of Third Floor			
6	Commencement of Fourth Floor			
7	Commencement of Fifth to Thirteen Floor			
8	Commencement of Masonry Work			
9	Commencement of Internal Plastering			
10	Commencement of Internal Finishes			



Main Building – Pile cap excavation work in progress (34/47 no's completed)



Main Building – Pile cap dressing work in progress (32/47 no's Completed)



Main Building – Pile cap ATT work in progress (32/47 no's completed)



Main building – Pile cap PCC laying work in progress (32/47 no's completed)



Main Building – Pile cap chipping work in progress (85/126 Nos completed)



Pile integrity test work in progress (77/220 Nos completed)



Main building – Pile cap block work in progress (29/47 no's completed)



Main building – UG sump shoring work (80.5/80.5m completed)



UG Sump – Excavation work in progress (500cum excavated)



Compound wall – Excavation work in progress (26/29 nos completed)



Compound wall - Footing concrete 19/29 no's completed



Compound wall – Plinth beam PCC 55/113m completed



Compound wall – Plinth beam & RC wall reinforcement work 41/113m completed



Compound wall – Plinth beam & RC wall concrete work in progress (24/113m completed)



Curing tank internal & external plastering work completed



Main panel fixing work completed & Vertical DB 2/5 nos completed

*Thank
you!*