

DRA SECURA

CONSTRUCTION UPDATES – DECEMBER-2025



Nos	AREA IN SQFT	Nos	AREA IN SQFT	Nos	AREA IN SQFT
PLOT -01	1164.65 Sq.ft.	PLOT -12	1195.87 Sq.ft.	PLOT -25	1446.66 Sq.ft.
PLOT -02	1149.58 Sq.ft.	PLOT -13	1327.19 Sq.ft.	PLOT -26	1750.21 Sq.ft.
PLOT -03	1149.58 Sq.ft.	PLOT -14	1322.88 Sq.ft.	PLOT -27	1149.58 Sq.ft.
PLOT -04	1149.58 Sq.ft.	PLOT -15	1922.43 Sq.ft.	PLOT -28	1157.12 Sq.ft.
PLOT -05	1149.58 Sq.ft.	PLOT -16	1654.41 Sq.ft.	PLOT -29	1132.36 Sq.ft.
PLOT -06	1369.16 Sq.ft.	PLOT -17	1149.58 Sq.ft.	SHOP -01	3498.27 Sq.ft.
PLOT -07	1604.89 Sq.ft.	PLOT -18	1143.12 Sq.ft.	SHOP -02	1329.34 Sq.ft.
PLOT -08	1149.58 Sq.ft.	PLOT -19	1191.56 Sq.ft.	SHOP -03	1341.18 Sq.ft.
PLOT -09	1149.58 Sq.ft.	PLOT -20	1149.58 Sq.ft.	SHOP -04	1368.09 Sq.ft.
PLOT -10	1149.58 Sq.ft.	PLOT -21	1561.84 Sq.ft.	SHOP -05	1068.65 Sq.ft.
PLOT -11	1149.58 Sq.ft.	PLOT -22	1561.84 Sq.ft.	C-SHOP-01	722.25 Sq.ft.
		PLOT -23	1149.58 Sq.ft.		
		PLOT -24	1163.57 Sq.ft.		



PHASE-I

PHASE-I				
S.No	Milestone	Planned	Achieved	Remarks
1	Retaining Wall	100%	100%	
2	Entrance Arch	100%	100%	
3	Filling Earth	100%	100%	
4	Pre-cast Compound wall	100%	100%	
5	Road works	100%	98%	
6	Trench	100%	100%	
7	Kerb Wall	100%	98%	
8	Paver Works	100%	100%	
9	Gardening Works	100%	75%	Grass Received,Plants to be received
10	MEP Works	100%	95%	



PHASE-I AERIAL VIEW



Plot Boundary Stone & Levelling Completed



Entrance Arch Gate Completed



Bitumen Road Works Completed



Boundary Stone Painting & Numbering WIP



Pre-Cast Compound Wall Paint 2nd Coat WIP



South Side Gardening Works In Progress



Street Light Post Fixing Completed



OSR Paver Works Nearing Completion



Paver Stone Laying Work Nearing Completion



OSR Pump MS Shed Erection Completed



Front Side Vertical Garden MS Erection WIP



PHASE-II

PHASE-II				
S.No	Milestone	Planned	Achieved	Remarks
1	Retaining Wall	100%	66%	
2	Filling Earth	100%	87%	
3	Precast Compound wall			



PHASE-II AERIAL VIEW



South Side Raft & Haunch Work In Progress



South Side 1st Lift Concrete Work In Progress



South Side 2nd Lift Concrete WIP



2nd Quality Soil Filling Work In Progress



First Quality Soil Levelling & Compaction WIP

*Thank
you!*