



DRA SECURA CONSTRUCTION UPDATES – JANUARY-2026

| Nos | AREA IN SQFT | Nos | AREA IN SQFT | Nos | AREA IN SQFT |
|----------|----------------|----------|----------------|-----------|----------------|
| PLOT -01 | 1164.65 Sq.ft. | PLOT -12 | 1195.87 Sq.ft. | PLOT -25 | 1446.66 Sq.ft. |
| PLOT -02 | 1149.58 Sq.ft. | PLOT -13 | 1327.19 Sq.ft. | PLOT -26 | 1750.21 Sq.ft. |
| PLOT -03 | 1149.58 Sq.ft. | PLOT -14 | 1322.88 Sq.ft. | PLOT -27 | 1149.58 Sq.ft. |
| PLOT -04 | 1149.58 Sq.ft. | PLOT -15 | 1922.43 Sq.ft. | PLOT -28 | 1157.12 Sq.ft. |
| PLOT -05 | 1149.58 Sq.ft. | PLOT -16 | 1654.41 Sq.ft. | PLOT -29 | 1132.36 Sq.ft. |
| PLOT -06 | 1369.16 Sq.ft. | PLOT -17 | 1149.58 Sq.ft. | SHOP -01 | 3498.27 Sq.ft. |
| PLOT -07 | 1604.89 Sq.ft. | PLOT -18 | 1143.12 Sq.ft. | SHOP -02 | 1329.34 Sq.ft. |
| PLOT -08 | 1149.58 Sq.ft. | PLOT -19 | 1191.56 Sq.ft. | SHOP -03 | 1341.18 Sq.ft. |
| PLOT -09 | 1149.58 Sq.ft. | PLOT -20 | 1149.58 Sq.ft. | SHOP -04 | 1368.09 Sq.ft. |
| PLOT -10 | 1149.58 Sq.ft. | PLOT -21 | 1561.84 Sq.ft. | SHOP -05 | 1068.85 Sq.ft. |
| PLOT -11 | 1149.58 Sq.ft. | PLOT -22 | 1561.84 Sq.ft. | C-SHOP-01 | 722.25 Sq.ft. |
| | | PLOT -23 | 1149.58 Sq.ft. | | |
| | | PLOT -24 | 1163.57 Sq.ft. | | |



PHASE-I

| PHASE-I | | | | |
|---------|------------------------|---------|----------|---------|
| S.No | Milestone | Planned | Achieved | Remarks |
| 1 | Retaining Wall | 100% | 100% | |
| 2 | Entrance Arch | 100% | 100% | |
| 3 | Filling Earth | 100% | 100% | |
| 4 | Pre-cast Compound wall | 100% | 100% | |
| 5 | Road works | 100% | 100% | |
| 6 | Trench | 100% | 100% | |
| 7 | Kerb Wall | 100% | 100% | |
| 8 | Paver Works | 100% | 100% | |
| 9 | Gardening Works | 100% | 100% | |
| 10 | MEP Works | 100% | 100% | |



Plot Boundary Stone & Levelling Completed



Entrance Arch Gate Completed



Service Road Entrance Gate Completed



Bitumen Road Works Completed



Boundary Stone Painting & Numbering Completed



Pre-Cast Compound Wall Painting Completed



South Side Gardening Works Completed



Landscaping Works Completed



Street Name Board Fixing Completed



MEP Works Completed



OSR Works Completed



Paver Stone Works Completed



Front Side Vertical Garden Works Completed



PHASE-II

| PHASE-II | | | | |
|----------|-----------------------|---------|----------|---------|
| S.No | Milestone | Planned | Achieved | Remarks |
| 1 | Retaining Wall | 100% | 90% | |
| 2 | Filling Earth | 100% | 95% | |
| 3 | Precast Compound wall | 50% | 46% | |
| 4 | Trench | 75% | 31% | |
| 5 | Pile Retaining Wall | 50% | 10% | |



West Side Raft & Haunch Work In Completed



South Side 1st Lift Concrete Works Completed



South Side 2nd Lift Concrete WIP



West Side Pre-cast Compound Post Fixing & Concrete WIP



South Side Pre-cast Compound Slab Fixing Completed



East Side Pre-cast Compound Post Fixing WIP



East Side Trench PCC WIP



Trench Wall Concrete WIP



Retaining Wall Top Finishing WIP



OSR Bore Pipeline and UG Sump Fixing Completed



OSR Pile Works Completed



2nd Quality Soil Filling Work In Progress



First Quality Soil Levelling & Compaction WIP



Phase 1 & 2 Connecting Road Excavation WIP

*Thank
you!*