



DRA URBANIA
CONSTRUCTION UPDATES – JULY 2025




PROJECT – OVERALL VIEW



OSR TOP VIEW

Project Overall Completion Status – 97.15%




DRA URBANIA – FINISHES TRACKER

FLAT JOINT INSPECTION STATUS AS ON 31/07/2025

S.NO	WING	TOTAL FLAT	SOLD FLAT	INSPECTION COMPLETED FLATS	SNAG COMPLETED	KEY HANDING OVER COMPLETED
1	WING 3A	36	25	23	23	17
2	WING 3B	16	12	12	10	9
3	WING 3C	32	25	23	23	18
4	WING 3D	20	16	16	16	10
5	WING 3E	20	14	14	12	7
6	WING 4A	16	15	15	14	12
7	WING 4B	20	11	9	9	7
	TOTAL	160	118	112	107	80

Chart Title





OSR – Football Court PCC Completed



OSR – Planter Box & Path Way PCC Work Completed



OSR - Amphitheatre Plastering Work Completed



OSR – Kids Play Area Preparation For Block Work & Consolidation in Progress



Transformer Yard Fencing Work Completed



Phase -1 Pillar Box Fencing Work Completed



Block – 4 EV Charging Point Installation Work Completed



Block – 3 EV Charging Point Installation Work Completed

*Thank
you!*