

DRA ASTRA

CONSTRUCTION UPDATE PHOTOS – MAY 2026



Content

- ❖ Master Plan
- ❖ Structure –Progress Status & Photos
 - ✓ Shell & Core
 - ✓ Block Work
 - ✓ Plastering
- ❖ Finishing –Progress Status & Photos
 - ✓ Toilet Waterproofing
 - ✓ Tile Laying
 - ✓ Painting
 - ✓ MEP Work
 - ✓ Upvc Windows
 - ✓ Joinery
- ❖ External Development

STRUCTURE – PROGRESS STATUS & PHOTOS

DRA ASTRA			
PROGRESS STATUS			
S.No	Activity	Block -01	Remarks
1	Excavation	Completed	
2	Foundation	Completed	
3	Plinth Beam	Completed	
4	Back Filling	Completed	
5	Stilt Floor -Column	Completed	
6	Stilt Floor Roof Slab	Completed	
7	Block Work	Work in progress	
8	First Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Work in progress	
	Plastering -Internal		
9	Second Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal	Work in progress	
10	Third Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal	Work in progress	
11	Fourth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal		

DRA ASTRA			
PROGRESS STATUS			
S.No	Activity	Block -01	Remarks
12	Fifth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Work in progress	
	Plastering -Internal		
13	Sixth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work		
	Plastering -Internal		
14	Seventh Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work		
	Plastering -Internal		
15	Eighth Floor		
	Column	Work in progress	
	Roof Slab	Work in progress	
	Block Work		
	Plastering -Internal		
13	Above Terrace		
	Parapet		
	OHT		
	LMR		
	SHR		



MASTER PLAN

SOUTHEAST SIDE ELEVATION



NORTHWEST SIDE ELEVATION



NORTHEAST SIDE ELEVATION



SOUTH SIDE ELEVATION



WEST SIDE ELEVATION



Main building - Pour 1 - 8th floor column concrete work (66 Nos / 66 Nos)



Main Building – Pour 1 - 8th floor roof slab shuttering work completed



Main Building – 8th floor roof Pour 1 roof slab reinforcement work in progress



Main Building – 7th floor roof Pour 2 roof slab reinforcement and Electrical work completed



OPPO K13 5G

Chennai | 15 May 2026 at 15:56

Main Building – 7th floor roof Pour 2 roof slab concrete work completed



Main building - Pour 2 - 8th floor column Reinforcement & concrete work in progress (44 Nos / 59 Nos)



Main building - Pour 2 - 8th floor roof slab shuttering work in progress



5th floor blockwork in progress (55% completed)



4th floor Electrical wall chasing work in progress.



2nd & 3rd floor internal plastering work in progress.



2nd & 3rd floor core cutting work completed.



2nd floor sunken waterproofing preparation work in progress.



Mock-up flat window and grill fixing work completed.



Mock-up flat door fixing work completed.



Mock-up flat false ceiling work completed.



Mock-up flat Balcony handrail work completed.



Mock-up flat CP & Sanitary fixing work completed.



*Thank
you!*