



**DRA ASTRA Construction update photos – February 2025**



**Main building – Raft excavation work in progress (3834/7838 cum)**



**Main building – Base preparation work for raft PCC**



**Main building – ATT work in progress (1689/2659 sqm)**



**Main building – Raft PCC work in progress (81/123 cum completed)**



**Steel cutting & bending work in progress for raft foundation work**



**Main building – Raft reinforcement work in progress**



**UG Sump shoring work completed (41.6/41.6m completed)**





**Site office renovation work completed**

*Thank  
you!*