



**DRA ASTRA Construction update photos – July 2025**





**TOP VIEW**





**Main building – Pour 1 1<sup>st</sup> lift Column Reinforcement work (99/127 no's)**





**Main building – Pour 1 1<sup>st</sup> lift column shuttering work (94/127 no's)**





**Main building – Pour 1 1<sup>st</sup> lift column concrete completed (94/127 no's)**





**Main building – Pour 01 DPC protective plastering work completed**





**Main building – Pour 1 basement block work completed**





**Main building – Pour 01 back filling work completed.**





**Main building – Pour 01 back filling consolidation work completed.**





**Main building – Pour 01 back filling dressing work completed.**





**Main building – Pour 1 grade slab LDPE sheet laying & reinforcement work completed**





**Main building – Pour 1 grade slab concrete completed**





**Main building – Pour 1 stilt floor 2<sup>nd</sup> lift column reinforcement completed**





**Main building – Pour 1 stilt floor 2<sup>nd</sup> lift column shuttering completed**





**Main building – Pour 1 stilt floor 2<sup>nd</sup> lift column concrete completed**





**Main building – Pour 01 Stilt floor Roof slab beam bottom and Slab Shuttering work in progress**





**Main building – Pour 01 Ramp shuttering and Reinforcement work in progress**





**Main building – Core wall 1<sup>st</sup> lift concrete 2 no's completed (3/3 no's)**





**Main building – Pour 03 & 04 plinth beam shuttering & concrete work completed**





**Main building – Pour 04 & 05 RC wall shuttering work completed**





**Main building – Pour 04 & 05 RC wall concrete work completed**





**Main building – Pour 04 Plinth beam PCC bottom soil levelling work completed.**





**Main building – Pour 04 Plinth beam PCC preparation work completed**





**Main building – Pour 04 Plinth beam Below ATT & PCC work completed .**





**Main building – Pour 04 Plinth beam PCC and Reinforcement work completed.**





**Main building – Pour 04 Plinth beam PCC and Reinforcement work completed.**





**Main building – Pour 04 Plinth beam concrete completed**





**STP – 2<sup>nd</sup> lift Reinforcement work completed.**





**STP – 2<sup>nd</sup> lift wall shuttering work completed**





**STP – 2<sup>nd</sup> lift Puddle flange & Sleeve fixing work completed**





**STP – 2<sup>nd</sup> lift wall concrete completed**





**STP wall external water proofing work in progress.**





**STP North and south side back filling work completed.**





**STP – shoring removal work completed**





**STP Cover slab shuttering and Reinforcement work completed**





**STP Cover slab concrete work completed**





**STP back filling work completed**





**UG sump cover slab reinforcement work completed.**





**UG sump cover slab concrete work completed.**





**UG Sump – Staircase concrete work completed**





**UG sump external wall water proofing work completed**





**Tower crane Excavation and PCC work completed.**



*Thank  
you!*