



DRA ASTRA Construction update photos – September 2025

OVERALL TOP VIEW



29 September 2025 at 12:18 pm

29 September 2025 at 12:18 pm

Main building – Pour 1 Stilt floor - 1st floor column concrete work Completed



Main building – Pour 1 first floor roof slab shuttering work in progress.



Main building – Pour 01 Stilt floor roof de-shuttering work in progress



Main building – Pour 4 area reinforcement work completed.



Main building – Pour 4 area Grade slab concrete completed.



3 Sep

Main building – Pour 05 column DPC work completed.



Main building – Pour 05 column DPC protective plastering work completed.



Main building – Pour 05 plinth beam above blockwork completed.



Main building – Pour 5 area soil Back filling and levelling work completed.



Main building – Pour 5 area soil consolidation work completed.



Main building – Pour 5 area ATT work completed.



Main building – Pour 5 area LDPE sheet laying and Reinforcement work completed.



Main building – Pour 05 grade slab concrete completed and curing work in progress



Main building – Pour 2 stilt floor roof slab shuttering work completed.



Main building – Pour 2 stilt floor roof beam reinforcement work completed.



Main building – Pour 2 stilt floor roof beam and slab reinforcement work completed.



Main building – Pour 2 stilt floor roof Electrical work completed.



Main building – Pour 2 stilt floor roof Slab concrete work completed.



Main building – Pour 2 stilt floor roof Slab curing work in progress.



Main building – Pour 2 First floor column marking work in progress.



Main building – Pour 2 first floor column reinforcement work in progress.



Main building – Pour 2 Balance stilt floor roof slab shuttering and reinforcement work in progress



Main building – Pour 2 Exist ramp shuttering work in progress



Main building – Pour 2 Exist ramp reinforcement work in progress



UG Sump – Inside water proofing work in progress



UG Sump – Inside water proofing work completed.



*Thank
you!*