



## **BEENA CLOVER**

### **Monthly Construction Updates – May 2025**

## Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to May-25	Status
1	DRA-29	Clover	2,78,615	26%	Structure Stage

### STAGE COMPLETION STATUS UP TO APRIL 2025

S. No	Description	Status	% of Completion	Remarks
1	Commencement of Foundation	Work In Progress	95%	Block 3&4 Completed
2	Commencement of Stilt Floor Roof	Work In Progress	75%	Block2,3&4 Completed
3	Commencement of First Floor Roof	Work In Progress	50%	Block 3&4 Completed
4	Commencement of Second Floor Roof	Work In Progress	50%	Block 3 & 4 Completed
5	Commencement of Third Floor Roof	Work In Progress	50%	Block 3 & 4 Completed
6	Commencement of Fourth Floor Roof	Work In Progress	50%	Block 3 Completed
7	Commencement of Fifth Floor Roof			
8	Commencement of Masonry Work	Work In Progress	15%	Block-3 Work in progress
9	Commencement of Internal Plastering			
10	Commencement of Internal Finishes			





**Block-1-Top View**





**Block-1- Pour-1-Plinth Beam PCC & Sub Structure Column Concrete Work  
in Progress**





**Block-1-STP Third Lift Wall Concrete Work in progress**





**Block-2- Pour 1 - Stilt Floor Column Concrete Work Completed**





**Block-2-Pour 1- First Floor Slab Work in Progress**





**Block-3- Elevation View**



**Block-3- First Floor Block work in Progress**





**Block-3- Second Floor Block work in Progress**



**Block-3-Pour 2- Fifth Floor Slab Concrete Completed**





**Block-4- Elevation View**





**Block-4- Pour 1- Fifth Floor Beam Reinforcement Work in Progress**





**Block-4- First Floor Block Work in Progress**





**Exit Arch Outer Plastering work in Progress**



*Thank  
you!*