



BEENA CLOVER

Monthly Construction Updates – June 2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to June-25	Status
1	DRA-29	Clover	2,78,615	28%	Structure Stage

STAGE COMPLETION STATUS UP TO JUNE 2025

S. No	Description	Status	% of Completion	Remarks
1	Completion of Foundation	Work In Progress	95%	Block 3&4 Completed
2	Completion of Stilt Floor Roof	Work In Progress	75%	Block2 (P1) ,3&4 Completed
3	Completion of First Floor Roof	Work In Progress	50%	Block 3&4 Completed
4	Completion of Second Floor Roof	Work In Progress	50%	Block 3 & 4 Completed
5	Completion of Third Floor Roof	Work In Progress	50%	Block 3 & 4 Completed
6	Completion of Fourth Floor Roof	Work In Progress	50%	Block 3 & 4 Completed
7	Completion of Fifth Floor Roof	Work In Progress	10%	Block 3 Completed
8	Completion of Masonry Work	Work In Progress	20%	Block-3 (1& 2 Floor Completed)
9	Completion of Internal Plastering			
10	Completion of Internal Finishes			



Block-1-Top View



Block-1- Pour-1-Plinth Beam DPC work Completed



Block-1- Pour-1-Stilt Floor Shuttering work in Progress



Block-2- Top View



Block-2- Pour 1 - First Floor Column Reinforcement Work in Progress



Block-2-Pour 3- Sub Structure Column Concrete Work Completed



Block-3- Elevation View



Block-3 Terrace Floor Slab Concrete Work Completed



Block-3- First Floor Wall Chasing work in Progress



Block-3 Fourth Floor Block work in Progress



Block-4- Elevation View



Block-4 Terrace Floor Slab Beam Reinforcement Work in Progress



Block-4- First Floor Block Work Sill Band Shuttering work in Progress



Block-4- Second Floor Block Work Layout Commenced



Site Outer Road Work Completed

*Thank
you!*