



## **DRA COVE**

# **Monthly Construction Updates – February 2026**

SNo.	Work Description	% Of Completion
<b>A</b>	<b>Internal Flat and Common - Work Description</b>	
1	12th Floor 1st Coat Putty work Completed	95%
2	11th Floor 1st Coat Putty work Completed	95%
3	10th Floor 1st Coat Putty work Completed	95%
4	12th Floor 2nd Coat Putty work Completed	95%
5	11th Floor 2nd Coat Putty work in Progress	50%
6	12th Floor Window Grill Fixing work Completed	95%
7	11th Floor Window Grill Fixing work Completed	95%
8	10th Floor Window Grill Fixing work in Progress	50%
9	10th, 11th & 10th floor Kitchen Counter Slab Support wall Block work and Plastering work Completed	95%
10	10th floor Internal Flooring Chipping work Completed	95%
11	12th Floor Kitchen Counter 'L' angle fixing work Completed	95%
12	11th Floor Kitchen Counter 'L' angle fixing work in Progress	75%
13	Shaft No.1,2,3 & 4 - Plumbing Shaft Vertical Waste Line & Spout Line work in Progress	60%
14	Pump Room HNS Pump Pedestal Concrete work Completed	95%
15	STP Pump Erection and Treated water process work in Progress	75%
16	12th, 11th & 10th Floor - Suit Room Fire Seal work in Progress	50%
17	8th to 12th floor Suit Room Toilet Sunken Waterproofing Protection Plastering work Completed	95%
18	8th to 12th floor Toilet Suit Room Sunken Waterproofing Final Ponding Plastering work in Progress	40%
19	9th floor Toilet Sunken Coating work Completed	95%
20	9th floor Toilet Sunken Waterproofing Protection Plastering work in Progress	50%
21	10th floor Toilet Waterproofing Sunken Filling work Completed	95%
22	10th floor Toilet Wall & Floor Tiles Laying work Completed	95%
23	10th floor Internal Flooring Tiles Laying work in Progress	15%
24	Lift No.1 Installation work Completed	95%
25	Lift No.1 Commissioning work in progress	75%
26	Lift No.2 Railing Rust Cleaning work in progress	25%



**Site Front View**

**11th floor Tiles laying Work Completed  
(1101 - 10107)**



**11th floor Toilet Wall & Floor Tiles  
laying work completed  
(1101 - 10107)**



**10th floor - Toilet Wall & Floor Tiles Laying  
work Completed**



**Plumbing Shaft Vertical Pipe Line  
Work in Progress**



**10th floor Toilet Ledge wall brick work and plastering work Completed**



**Plumbing shaft 12th & 11th floor  
Clamp fixing work completed**



**12<sup>th</sup> & 11<sup>th</sup> floor - Kitchen Slab L angle  
welding and fixing work in progress**



**9<sup>th</sup> & 10<sup>th</sup> Floor (Suite  
Room) Waterproofing Protection  
Plastering work completed**



**10<sup>th</sup> Floor Kitchen Counter Slab Support Wall  
Block work Completed**



**8<sup>th</sup>, 9<sup>th</sup> and 10<sup>th</sup> Floor Suite Room  
Fire Seal work in Progress**



**11th floor & 10th floor 1st coat putty work completed**




**9th floor 1st coat putty work in Progress**



**12th & 11th floor Ledge wall top & Threshold  
Granite fixing work completed**



**Lift No.1 Car Flooring Granite work  
completed**



*Thank you!*