



DRA DOWNTOWN CONSTRUCTION UPDATES APRIL 2025

Project Overall Completion Status		16%
S.no	Activity	Percentage of completion
1	Piling work Including testing	100%
2	Foundation work	61%
2a	UG Sump	73%
2b	STP	62%
2c	Main building	48%
3	Structure (Stilt, 1st, 2nd , 3rd & 4th floor column and slab)	0%
4	Block work (Stilt, 1st ,2nd, 3rd & 4th floor)	0%
5	Inner plastering	0%
6	Outer plastering	0%
7	Internal finishing	0%
8	External Development	0%
9	Internal finishing work	0%
10	Handing over	0%



FRONT VIEW



UG Sump sheet shoring removing work completed



UG Sump backfilling soil consolidation work in progress



STP Overall View



STP – RC wall reinforcement work completed



Soil backfilling work in progress (250/1380Cum) – 18.1% completed



Pile cap & plinth beam shuttering work completed (16/24) – 66.67% completed



Column foundation level shuttering work in progress (15/24) – 62.5% completed



Pile cap & column DPC coating & protective plastering work in progress (8/24nos)



Foundation level soil filling and levelling work in progress (220/880Cum) – 25.0% completed



Pile Eccentricity checking work in progress (130/155) – 83.87%completed

*Thank
you!*