



DRA DOWNTOWN CONSTRUCTION UPDATES MAY 2025

| Project Overall Completion Status | | 23% |
|-----------------------------------|---------------------------------------------------------------|--------------------------|
| S.no | Activity | Percentage of completion |
| 1 | Piling work Including testing | 100% |
| 2 | Foundation work | 80% |
| 2a | UG Sump | 96% |
| 2b | STP | 76% |
| 2c | Main building substructure | 69% |
| 3 | Structure (Stilt, 1st, 2nd , 3rd & 4th floor column and slab) | 3% |
| 4 | Block work (Stilt, 1st ,2nd, 3rd & 4th floor) | 0% |
| 5 | Inner plastering | 0% |
| 6 | Outer plastering | 0% |
| 7 | Internal finishing | 0% |
| 8 | External Development | 5% |
| 9 | Handing over | 0% |



Front View



Cover slab concrete work completed (47/47Cum) – 100% completed



STP 2nd lift RC wall shuttering work completed



STP 2nd lift RC wall concrete work completed



Plinth beam shuttering work in progress (280/370Sqm) – 75.7% completed



Lift wall reinforcement & shuttering work completed



Stilt roof level column concrete work in progress (22/42nos) – 52.3% completed



Foundation level soil filling & consolidation work in progress (480/1056Cum) – 45.45% completed



Grade slab bottom PCC preparation work in progress (280/1056Cum) – 26.5% completed



Grade slab bottom PCC laying work in progress (44/165Cum) – 26.7% completed



Grade slab reinforcement work in Progress – 25% Completed



Grade slab RCC work in progress (80/31Cum) – 25.8% completed



Pile Integrity test work in progress (153/155 Nos) – 98.7% Completed

*Thank
you!*