



DRA DOWNTOWN CONSTRUCTION UPDATES AUGUST 2025

| Project Overall Completion Status | | 30.60% |
|-----------------------------------|---|--------------------------|
| S.no | Activity | Percentage of completion |
| 1 | Piling work Including testing | 100% |
| 2 | Foundation work | 99% |
| 2a | UG Sump | 100% |
| 2b | STP | 98% |
| 2c | Main building | 100% |
| 3 | Structure (Stilt, 1st, 2nd , 3rd & 4th floor column and slab) | 35% |
| 4 | Block work (Stilt, 1st ,2nd, 3rd & 4th floor) | 0% |
| 5 | Inner plastering | 0% |
| 6 | Outer plastering | 0% |
| 7 | Internal finishing | 0% |
| 8 | External Development | 5% |
| 9 | Internal finishing work | 0% |
| 10 | Handing over | 0% |



South East Overall Top View



Stilt floor – Grade slab concrete work Completed



Stilt floor – Pour 2 Roof slab PT Strands Stressing work is Completed



Stilt floor – Pour 2 Roof slab PT Strands Stressed ends packing work is Completed



Stilt floor roof slab pour-02 PT grouting work completed (74/74nos) – 100% Completed



Stilt floor pour-02 slab de-shuttering work in progress (2040/2478Sqm) – 82.32%completed



Stilt floor Single line blockwork marking work completed



First Floor Roof Slab Pour-1 Roof Slab – Staging Work Completed



First Floor – Pour 1 Roof Slab Shuttering work is completed (1598/1598 Sqm)



First floor pour-01 roof slab reinforcement work completed (45/45MT) – 100%completed



First floor pour-01 roof slab PT work completed (6.5/6.5MT) – 100%completed



First floor pour-01 roof slab concrete work completed (370/370Cum) – 100%completed



First floor pour-01 roof slab curing work



First floor pour-01 roof slab PT stressing work completed (76/76nos) – 100%completed



First Floor – Pour 2 – Columns Reinforcement work Completed (20/20) – 100% Completed



First Floor – Pour 2 – Column shuttering work in progress (20/20 Nos Completed)



First floor Pour-02 Column concrete work completed (20/20nos) – 100%completed



First Floor – Pour 2 – Columns Curing work



First Floor – Pour 2 Staircase 1st Flight – Shuttering & Reinforcement works Completed



First floor pour-02 staircase 1st flight slab concrete work completed



First floor pour-02 roof slab shuttering work in progress (920/998Sqm) – 95%completed



First floor pour-02 roof slab reinforcement work in progress (28/42MT) – 66.6% Completed



First Floor – Pour 2 Roof Slab PT Strands laying in Progress (2/6 MT) – 33.3% Completed



Second floor pour 1 column reinforcement work completed (22/22nos) – 100% Completed



Second floor pour 1 column shuttering work in progress (12/22nos) – 55% Completed



Second floor pour 1 column concrete work in progress (8/22nos) – 36% Completed

*Thank
you!*