



DRA HARMONY CONSTRUCTION UPDATES – JUNE-2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to June-25	Status
1	DRA-19	Harmony	1,88,014	76%	Structure & Finishing Ongoing

STAGE COMPLETION STATUS UP TO JUNE -25

S. No	Description	Status	% of Completion	Remarks
1	Completion of Foundation	Completed	100%	
2	Completion of Stilt Floor Roof	Completed	100%	
3	Completion of Upper Stilt Floor Roof	Completed	100%	
4	Completion of First Floor Roof	Completed	100%	
5	Completion of Third Floor Roof	Completed	100%	
6	Completion of Fifth Floor Roof	Completed	100%	
7	Completion of Seventh Floor Roof	Completed	100%	
8	Completion of Ninth Floor Roof	Completed	100%	
9	Completion of Eleventh Floor Roof	Completed	100%	
10	Completion of Thirteenth Floor Roof	Completed	100%	
11	Completion of Masonry Work	Completed	100%	
12	Completion of Internal Plastering	Completed	100%	
13	Completion of Internal Finishes	Work In Progress	40%	Tiling, Painting and other Finishing Work In progress



East Side Elevation



South Side Elevation



Thirteenth Floor Plastering Work Completed



Plumbing – Tenth Floor Ledge Wall Work Completed



Waterproofing – Eleventh & Twelfth Floor Work In Progress



Third Floor – 2nd Coat Wall Putty Work Completed



First Floor – Primer Work In Progress



Tenth Floor Wall Tile Laying Work In Progress



Floor Tile – Ninth Floor Flooring Tile Laying Work Completed



Compound Wall – Type-6 Block Work Completed



External– Exit Entrance Arch Texture Work Completed



External Plastering - East Side Rough & Final Coat Work Completed



External Plastering – South Side Rough & Final Coat Work In Progress



External Plastering – West Side Rough & Final Coat Work In Progress



External Texture – North & East Side Work In Progress

*Thank
you!*