



DRA HARMONY
CONSTRUCTION UPDATES – FEBRUARY 2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to Feb-25	Status
1	DRA-19	Harmony	1,88,014	70%	Structure & Finishing Ongoing

STAGE COMPLETION STATUS UP TO FEB -25				
S. No	Description	Status	% of Completion	Remarks
1	Completion of Foundation	Completed	100%	
2	Completion of Stilt Floor Roof	Completed	100%	
3	Completion of Upper Stilt Floor Roof	Completed	100%	
4	Completion of First Floor Roof	Completed	100%	
5	Completion of Third Floor Roof	Completed	100%	
6	Completion of Fifth Floor Roof	Completed	100%	
7	Completion of Seventh Floor Roof	Completed	100%	
8	Completion of Ninth Floor Roof	Completed	100%	
9	Completion of Eleventh Floor Roof	Completed	100%	
10	Completion of Thirteenth Floor Roof			
11	Completion of Masonry Work	Upto 11 th Floor Completed	80%	
12	Completion of Internal Plastering	Upto 8 th Floor Completed	55%	
13	Completion of Internal Finishes	Work In Progress		



West side Elevation



East Side Elevation



South Side Elevation



North Side Elevation



Twelfth Floor Roof Slab Concrete Work Completed



Eleventh Floor Block Work Completed



Tenth Floor Kitchen Counter Slab Work In Progress



Eighth Floor Plastering Work Completed



Electrical – Tenth Floor Wall Chasing Work In Progress



Plumbing – Ninth Floor Core Cutting Work Completed



Plumbing – Seventh Floor Suspended Line Work In Progress



Waterproofing – Sixth & Seventh Floor Waterproofing Work In Progress



Fourth & Fifth Floor 1st Coat Wall Putty Work Completed



Seventh Floor 1st Coat Wall Putty Work In Progress



Third & Fourth Floor Wall Tile Laying Work In Progress



First & Second Floor Tile Laying Work In Progress



Entrance Structure – Column Concrete Work Completed & Roof Slab Work In Progress



External – Type-1 Compound wall Block Work In Progress

*Thank
you!*