



**DRA HARMONY**  
**CONSTRUCTION UPDATES – JULY 2024**

## STAGE COMPLETION STATUS UP TO JULY 24

S. No	Description	Status	Remarks
1	Completion of Foundation	Completed	
2	Completion of Stilt Floor Roof	Completed	
3	Completion of Upper Stilt Floor Roof	Completed	
4	Completion of First Floor Roof	Completed	
5	Completion of Third Floor Roof	Completed	
6	Completion of Fifth Floor Roof	Completed	
7	Completion of Seventh Floor Roof		
8	Completion of Ninth Floor Roof		
9	Completion of Eleventh Floor Roof		
10	Completion of Thirteenth Floor Roof		
11	Completion of Masonry Work	In Progress	Upto 2 <sup>nd</sup> Floor Completed
12	Completion of Internal Plastering		
13	Completion of Internal Finishes		



**Main Building – Seventh Floor Slab Shuttering & Reinforcement Work In Progress**



**Main Building – Seventh Floor Slab Reinforcement Work In Progress**



**Main Building – Seventh Floor Shuttering Work In Progress**



**Main Building – Sixth Floor Slab De-Shuttering Work Completed**



**Fifth Floor– Hacking work & surface grinding work in progress.**



**Second Floor – Block work Is Completed**





**Third Floor – Block work In Progress**



**Fourth Floor – Block work In Progress**



**Main Building – West Side View**



**Main Building– North Side View**



**Main Building– South Side View**



**Main Building – North West Side View.**



**Main building – East side view.**



**STP – Wall 2<sup>nd</sup> lift waterproofing & Slab Shuttering Work In Progress**





**EXTERNAL TRENCH – Trench Raft & Wall Reinforcement Work In Progress.**



*Thank  
you!*