



DRA INARA CONSTRUCTION UPDATES – AUGUST 2024

STAGE COMPLETION STATUS UP TO AUGUST-2024

S. No	Villa No	Description	Status	Remarks
1	4	Sup structure	Work in Progress	
2	6	Sup structure	Work in Progress	
3	8	Sup structure	Work in Progress	
4	9	Sup structure	Work in Progress	
5	10	Sup structure	Work in Progress	
6	16	Sup structure	Work in Progress	
7	20	Sup structure	Work in Progress	

S. No	Infra / Common	Description	Status	Remarks
1	Plots	NGL To EGL Soil Filling work	Complete	
2	Road	Hill Earth Filling & Levelling	Complete	
3	Road	GSB Filling & Levelling	Work in Progress	
4	Compound wall	Sup structure	Work in Progress	



Road Hill Earth Levelling & Compaction work



Road Hill Earth Compaction work



Road GSB Material Unloading



Road GSB Filling work



Road GSB Rolling & Compaction work



ROAD GSB FILLING WORK



Temporary electrical cable laying working progress.



Compound wall Earthwork Excavation work



Compound wall Dismantling work



Compound wall Dismantling work



Compound wall Dismantling work



Compound wall Dismantling work



Compound wall Footing Dressing



Compound wall Footing PCC



Compound wall Footing & Column Steel Reinforcement work



Compound wall column Reinforcement work



Compound wall footing concrete work



Compound wall footing concrete work



Villa No.16 Footing Earthwork Excavation work



Villa No.16 Footing ATT Work



Villa No.16 Footing Quarry Dust filling & PCC Laying work



Villa No.16 Footing & Column Reinforcement and Shuttering work



Villa No.08 Footing Earthwork Excavation



Villa No.08 Footing ATT work



Villa No.08 Footing PCC Marking



Villa No.08 Footing Quarry Dust Filling Work



Villa No.08 Footing PCC



Villa No.10 Earthwork Excavation



Villa No.04 Footing ATT Work



Villa No.04 Footing PCC



Villa No.04 Footing Concrete work



Villa No.06 Footing ATT & PCC Works



Villa No.06 Footing Concrete work



Villa No.06 Lift wall concrete curing work



Villa No.20 Footing Earthwork Excavation & Reinforcement work



Villa No.20 Footing ATT Work



Villa No.20 Footing PCC



Villa No.20 Footing & Column Reinforcement work



Villa No.20 Footing RCC



Villa No.20 Pedestal Column & Lift wall Concrete work



*Thank
you!*