



## **DRA INARA – Monthly Construction Photos – October 2024**

### STAGE COMPLETION STATUS UP TO 31-Oct-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
1	Footing earthwork marking	•	◆	◆	◆		◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	14	88%
2	Footing Earth work Excavation	•	◆	◆	◆		◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	14	88%
3	Footing Dressing	•	◆	◆	◆		◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	14	88%
4	Anti-termite treatment		◆	◆	◆		◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	14	88%
5	Quarry Dust Filling		◆	◆	◆		◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	14	88%
6	Footing PCC 1:4:8		◆	◆	◆		◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	14	88%
7	Footing Reinforcement		◆	•	◆		◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	13	81%
8	Footing Raft Shuttering		◆	•	◆		◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	13	81%
9	Footing Raft Concrete M25		◆	•	◆		◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	◆	16	13	81%
10	Footing Raft De shuttering		◆	•	◆		◆		◆	◆	◆	◆	◆	◆	◆	◆	◆	16	12	75%
11	Pedestal Column Starter Marking		◆	•	◆		◆		◆	◆	◆	◆	◆		◆	◆	◆	16	11	69%
12	Pedestal Column Starter Concrete		◆	•	◆		◆		◆	◆	◆	◆	◆		◆	◆	◆	16	11	69%
13	Pedestal Column Shuttering		◆	•	◆		◆		◆	◆	◆	◆	◆		◆	◆	◆	16	11	69%
14	Pedestal Column Concrete M25		◆	•	◆		◆		◆	◆	◆	◆	◆		◆	◆	◆	16	11	69%
15	Pedestal column De shuttering		◆	•	◆		◆		◆	◆	◆	◆	◆		◆	◆	◆	16	11	69%
16	Footing Earth Backfilling		◆	•	◆		◆		◆	◆	◆		◆		◆	◆	◆	16	10	63%
17	Footing consolidation		◆	•	◆				◆	◆	◆				◆	◆	◆	16	8	50%

### STAGE COMPLETION STATUS UP TO 31-Oct-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
18	Plinth beam Excavation		◆	▪	◆					◆					◆		◆	16	5	31%
19	Plinth Beam PCC		◆	▪	◆					◆					◆		◆	16	5	31%
20	Plinth Beam Reinforcement work		◆		◆					◆					◆		◆	16	5	31%
21	Plinth Beam shuttering		▪		◆					◆					◆		◆	16	4	25%
22	Plinth Beam Concrete				◆					◆					◆		◆	16	4	25%
23	Plinth Beam Deshuttering				◆					◆					◆		◆	16	4	25%
24	Basement column Starter Marking.				◆					▪					◆		◆	16	3	19%
25	Basement column Short column Starter Concrete				◆										◆		◆	16	3	19%
26	Basement column column shuttering														◆		◆	16	2	13%
27	Basement column column concrete														◆		◆	16	2	13%
28	Basement column column De shuttering														◆		◆	16	2	13%
29	Basement Block work									◆					◆		◆	16	3	19%
30	Basement Soil filling work														◆		◆	16	2	13%
31	Basement Soil consolidation														◆		◆	16	2	13%
32	Basement Below PCC HDPE Sheet Laying														◆		◆			
33	Basement Floor PCC														◆		◆	16	2	13%



### STAGE COMPLETION STATUS UP TO 31-Oct-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
34	GF Column Starter marking														◆		◆	16	2	13%
35	GF Column Reinforcement steel														◆		◆	16	2	13%
36	GF Column Shuttering														◆		◆	16	2	13%
37	GF Column Concrete														◆		◆	16	2	13%
38	GF 1st Lift Staircase Shuttering														◆		◆	16	2	13%
39	GF 1st Lift Staircase Reinforcement steel														◆		◆	16	2	13%
40	GF 1st Lift Staircase Concrete														◆		◆	16	2	13%
41	GF Roof Slab & Beam Shuttering														◆		◆	16	2	13%
42	GF Roof Beam Reinforcement steel														◆		◆	16	2	13%
43	GF Roof Slab Reinforcement steel														◆		◆	16	2	13%
44	GF Roof Slab Electrical Conduit Pipe Laying work														◆		◆	16	2	13%
45	GF Roof Slab Concrete work														◆		◆	16	2	13%
46	GF Roof Slab & Beam De-Shuttering														◆			16	1	6%



### STAGE COMPLETION STATUS UP TO 31-Oct-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
47	FF Column Starter marking														◆		◆	16	2	13%
48	FF Column Reinforcement steel														◆		◆	16	2	13%
49	FF Column Shuttering														◆		◆	16	2	13%
50	FF Column Concrete														◆		◆	16	2	13%
51	FF 1st Lift Staircase Shuttering														◆		◆	16	2	13%
52	FF 1st Lift Staircase Reinforcement steel														◆		◆	16	2	13%
53	FF 1st Lift Staircase Concrete														◆		◆	16	2	13%
54	FF Roof Slab & Beam Shuttering														◆		◆	16	2	13%
55	FF Roof Beam Reinforcement steel														◆		◆	16	2	13%
56	FF Roof Slab Reinforcement steel														◆		◆	16	2	13%
57	FF Roof Slab Electrical Conduit Pipe Laying work														◆		◆	16	2	13%
58	FF Roof Slab Concrete work														◆		◆	16	2	13%
59	FF Roof Slab & Beam De-Shuttering														▪			16	0	0%
60	SF Column Starter marking														◆		◆	16	2	13%
61	SF Column Reinforcement steel														◆		◆	16	2	13%
62	SF Column Shuttering														◆			16	1	6%
63	SF Column Concrete														◆			16	1	6%



**Villa No 17 Earthwork Excavation completed**





**Villa no 17 & 9 PCC work completed**





**Villa No 12 Footing concrete completed**





**Villa No 16 GF Roof slab shuttering and Reinforcement work in progress**





**Villa No 20 GF Roof Slab Shuttering work in Progress**





**Compound wall - RCC Wall concrete work in Progress**





## Well Slush Cleaning work in Progress





## **Villa No.03 Earthwork Excavation completed**





**Villa No.12 Pedestal Column Shuttering & Concrete Completed**





**Villa No.13 Footing concrete completed**





**Villa no 15 Earth work Excavation in progress**





**Villa No.16 GF Roof Slab Reinforcement & Electrical Conduit Pipe Laying work in Progress**





# **Villa No 20 GF Roof Slab Shuttering Completed and Reinforcement work in Progress**





**Villa No 20 GF Roof Slab Concrete Completed**





**Villa No 20 FF Roof Slab shuttering work in Progress**





**Villa No 16 FF Roof Slab shuttering and Reinforcement work in Progress**





**Villa no 17 Footing concrete work completed**





**Villa no 11 Plinth beam concrete completed**





## **Villa No 16 FF Roof Slab Concrete Completed**





**Villa No 16 Terrace Floor slab shuttering work in progress**





## **Villa No 16 Ground Floor Block work in Progress**





Oct 25, 2024 10:23:30 AM  
Ottiambakkam  
Chennai  
Tamil Nadu

**Villa No 20 FF Roof Concrete Completed**





**Villa No 15 All Footing Concrete Completed**





**Villa no 9 All Footing Concrete Work Completed**





**Villa No 6 and 11 Below GF level Block work in progress**



*Thank  
you!*