



DRA INARA CONSTRUCTION UPDATES – SEPTEMBER 2024

STAGE COMPLETION STATUS UP TO SEPTEMBER-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
1	Footing earthwork marking		◆	◆	◆		◆	◆	◆	◆	◆	◆	◆		◆		◆	16	12	75%
2	Footing Earth work Excavation		◆	◆	◆		◆	◆	◆	◆	◆	◆	◆		◆		◆	16	12	75%
3	Footing Dressing		◆		◆		◆	◆	◆	◆	◆	◆	◆		◆		◆	16	11	69%
4	Anti-termite treatment		◆		◆		◆	◆	◆	◆	◆	◆	◆		◆		◆	16	11	69%
5	Quarry Dust Filling		◆		◆		◆	◆	◆	◆	◆	◆	◆		◆		◆	16	11	69%
6	Footing PCC 1:4:8		◆		◆		◆		◆	◆	◆	◆	◆		◆		◆	16	10	63%
7	Footing Rainforcement		◆		◆		◆		◆	◆			◆		◆		◆	16	8	50%
8	Footing Raft Shuttering		◆		◆		◆		◆	◆			◆		◆		◆	16	8	50%
9	Footing Raft Concrete M25		◆		◆		◆		◆	◆			◆		◆		◆	16	8	50%
10	Footing Raft De shuttering		◆		◆		◆		◆	◆			◆		◆		◆	16	8	50%
11	Pedestal Column Starter Marking		◆		◆		◆		◆	◆					◆		◆	16	7	44%
12	Pedestal Column Starter Concrete		◆		◆		◆		◆	◆					◆		◆	16	7	44%
13	Pedestal Column Shuttering		◆		◆		◆		◆	◆					◆		◆	16	7	44%
14	Pedestal Column Concrete M25		◆		◆		◆		◆	◆					◆		◆	16	7	44%
15	Pedestal column De shuttering		◆		◆		◆		◆	◆					◆		◆	16	7	44%
16	Footing Earth Backfilling		◆		◆				◆						◆		◆	16	5	31%
17	Footing consolidation		◆		◆										◆		◆	16	4	25%

STAGE COMPLETION STATUS UP TO SEPTEMBER-2024

Sl.No	Description of work	Villa work Status																Total Villas	Upto Complete villas	% of Completion
		03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	20			
18	Plinth beam Excavation		◆		◆										◆		◆	16	4	25%
19	Plinth Beam PCC		◆		◆										◆		◆	16	4	25%
20	Plinth Beam Reinforcement work				◆										◆		◆	16	3	19%
21	Plinth Beam shuttering				◆										◆		◆	16	3	19%
22	Plinth Beam Concrete				◆										◆		◆	16	3	19%
23	Plinth Beam Deshuttering				◆										◆		◆	16	3	19%
24	Basement column Starter Marking.				◆										◆		◆	16	3	19%
25	Basement column Short column Starter Concrete														◆		◆	16	2	13%
26	Basement column column shuttering														◆		◆	16	2	13%
27	Basement column column concrete														◆		◆	16	2	13%
28	Basement column column De shuttering														◆		◆	16	2	13%
29	Basement Block work														◆		◆	16	2	13%
30	Basement Soil filling work														◆		◆	16	2	13%
31	Basement Soil consolidation														◆		◆	16	2	13%
32	Basement Below PCC HDPE Sheet Laying														◆		◆			
33	Basement Floor PCC														◆		◆	16	2	13%
34	GF Column Starter marking														◆		◆	16	2	13%
34	GF Column Reinforcement steel														◆		◆	16	2	13%
35	GF Column Concrete														◆		◆	16	2	13%
36	GF 1st Lift Staircase Shuttering														◆		◆	16	2	13%
36	GF 1st Lift Staircase Reinforcement steel														◆			16	1	6%
36	GF 1st Lift Staircase Concrete														◆			16	1	6%



Villa No.16 Footing Reinforcement steel & Raft Concrete works



Villa No.16 Footing de shuttering & Pedestal column starter marking



Villa No.16 Pedestal column Shuttering & Concrete



Villa No.16 Footing Backfilling



Villa No.16 Footing de shuttering & Pedestal column starter marking



Villa No.16 Footing de shuttering & Pedestal column starter marking



Villa No.16 Plinth beam Bottom soil compaction



Villa No.16 Plinth Beam PCC



Villa No.16 Plinth Beam Reinforcement steel



Villa No.16 Plinth Beam Shuttering



Villa No.16 Plinth Beam Concrete



Villa No.16 Basement Block work



Villa No.16 UG Sump Supply & Erection



Villa No.16 Basement Filling



Villa No.16 GF Column Shuttering & Concrete



Villa No.16 Basement Filling Compaction & ATT



Villa No.16 GF HDPE Sheet Laying & PCC



Villa No.16 GF 1st Flight Staircase Concrete



Villa No.16 GF Roof Slab Shuttering



Villa No.20 footing Consolidation



Villa No.20 Plinth beam earthwork excavation



Villa No.20 Plinth beam PCC



Villa No.20 Plinth beam Shuttering



Villa No.20 Plinth Beam Concrete & Deshuttering



Villa No.20 Plinth Beam



Villa No.20 Basement column Shuttering & concrete Block work



Villa No.20 Basement Filling



Villa No.20 Basement ATT & HDPE Sheet Laying



Villa No.20 GF PCC



Villa No.20 GF Column shuttering & concrete



Villa No.04 Lift wall concrete work



Villa No.04 Soil consolidation



Villa No.04 Plinth Beam PCC



Villa No.05 Footing Earthwork Excavation



Villa No.06 Footing consolidation work



Villa No.06 Plinth beam PCC



Villa No.06 Plinth beam Reinforcement



Villa No.06 Plinth beam Concrete



Villa No.06 Plinth beam Concrete



Villa No.08 Footing Reinforcement steel & Concrete



Villa No.08 Footing Reinforcement steel & Concrete



Villa No.09 Footing Earthwork Excavation



Villa No.10 Earthwork Excavation & Quarry dust filling



Villa No.10 Footing Dressing & ATT



Villa No.10 Footing PCC & Reinforcement Steel



Villa No.10 Footing Shuttering



Villa No.10 Footing Concrete



Villa No.11 Footing Earthwork excavation & Quarry dust filling work



Villa No.11 Footing PCC & Raft and column marking



Villa No.11 Footing Reinforcement Steel



Villa No.11 Footing Shuttering



Villa No.11 Footing Concrete



Villa No.12 Earthwork Excavation and Footing Dressing



Villa No.12 & 13 Footing ATT



Villa No.12 Footing PCC



Villa No.13 Earthwork Excavation



Villa No.14 Earthwork Excavation



Villa No.14 Footing Reinforcement & Shuttering



Compound wall Pedestal column starter concrete & shuttering



Compound wall Pedestal column shuttering & concrete



Compound wall footing consolidation



Compound wall Plinth beam PCC



Compound wall Plinth Beam Reinforcement & Shuttering



Compound wall Plinth Beam Concrete



Labour champ Pest control chemical spraying



Project office Pest control chemical spraying



*Thank
you!*