



**DRA INFINIQUE CONSTRUCTION UPDATES**  
**DECEMBER-24**

## Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to Dec	Status
1	DRA-24	Infinique	1,68,743	23%	Structure Ongoing

### STAGE COMPLETION STATUS UP TO DECEMBER '24

S. No	Description	Status	% Of Completion	Remarks
1	Completion of Foundation	Completed	100%	Basement Roof Completed
2	Commencement of Stilt Floor Roof	Work In Progress		
3	Commencement of Upper Stilt Floor Roof			
4	Commencement of First Floor Roof			
5	Commencement of Third Floor Roof			
6	Commencement of Fifth Floor Roof			
7	Commencement of Seventh Floor Roof			
8	Commencement of Nineth Floor Roof			
9	Commencement of Eleventh Floor Roof			
10	Commencement of Thirteenth Floor Roof			
11	Commencement of Masonry Work			
12	Commencement of Internal Plastering			
13	Commencement of Internal Finishes			



**North Side View**



**East Side View.**



**South Side View.**



**North east corner view.**



**Exit ramp slab reinforcement work completed.**





**Pour -1 basement roof slab reinforcement work completed.**



**Pour-1 basement roof slab ,beam, shuttering work completed.**



**Pour-1 basement roof slab concrete work completed.**



**Basement roof slab curing work in progress.**



**Exit ramp slab reinforcement and shuttering work completed.**



**Entry ramp reinforcement work completed.**



**Pour-1 stilt floor lift wall reinforcement work completed.**

*Thank  
you!*