



DRA INFINIQUE
CONSTRUCTION UPDATES APRIL-25

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to April-25	Status
1	DRA-24	Infinique	1,68,743	35%	Structure Ongoing

STAGE COMPLETION STATUS UP TO APRIL - '25				
S. No	Description	Status	% Of Completion	Remarks
1	Completion of Foundation	Completed	100%	
2	Commencement of Stilt Floor Roof	Completed	100%	
3	Commencement of First Floor Roof	Completed	100%	
4	Commencement of Third Floor Roof	Work In Progress	5%	
5	Commencement of Fifth Floor Roof			
6	Commencement of Seventh Floor Roof			
7	Commencement of Ninth Floor Roof			
8	Commencement of Eleventh Floor Roof			
9	Commencement of Thirteenth Floor Roof			
11	Commencement of Masonry Work	Work In Progress	5%	
12	Commencement of Internal Plastering			
13	Commencement of Internal Finishes			



South Side View.



South east corner view.



Pour 1 – 3rd Floor roof outer shuttering work completed.



Pour 1 – 3rd Floor roof slab concrete work completed.



Pour 2 – 2nd Floor roof electrical conduit laying work completed.



Pour 2 – 2nd Floor roof slab concrete work completed.



Pour 1 – 1st Floor block work in progress.



Pour 1 – 4th Floor roof slab shuttering work in progress.

*Thank
you!*