



DRA INFINIQUE
CONSTRUCTION UPDATES JUNE-25

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to June-25	Status
1	DRA-24	Infinique	1,68,743	38%	Structure Ongoing

STAGE COMPLETION STATUS UP TO JUNE- '25

S. No	Description	Status	% Of Completion	Remarks
1	Completion of Foundation	Completed	100%	
2	Completion of Stilt Floor Roof	Completed	100%	
3	Completion of First Floor Roof	Completed	100%	
4	Completion of Third Floor Roof	Completed	100%	
5	Completion of Fifth Floor Roof	Completed	100 %	
6	Completion of Seventh Floor Roof			
7	Completion of Ninth Floor Roof			
8	Completion of Eleventh Floor Roof			
9	Completion of Thirteenth Floor Roof			
11	Completion of Masonry Work	Work In Progress	18%	1&2 Floor Completed 3 Floor 75% Completed
12	Completion of Internal Plastering			
13	Completion of Internal Finishes			



North Side View



East Side View.



South east corner view.



First floor block work completed – 95%.



Second floor block work completed – 90% .



Third floor block work completed – 70%.



Pour 2 – 4th floor roof slab concrete work completed.



Pour 1 – 6th floor column concrete work completed



Pour 1 – 6th Floor roof reinforcement work completed.



Pour 1 – 6th Floor roof slab concrete work completed.



Pour 1 – 7th Floor column reinforcement work in progress.



Tower 2 – Commercial basement roof shuttering work in progress.

*Thank
you!*