



DRA INFINIQUE
CONSTRUCTION UPDATES JULY-25



North Side View



East Side View.



South Side View.



Front view.



First floor electrical metal box fixing work in progress.



First floor wall plastering work in progress.



First floor toilet wall plastering work in progress.



Second floor block work completed – 95% .



Third floor block work completed – 90%.



Fourth floor block work completed – 60%.



AAC block work tool box talk has been conducted at our project from Kamcrete AAC block..



Pour 2 – 5th Floor roof shuttering work completed.



Pour 2 – 5th Floor roof reinforcement work completed.



Pour 2 – 5th Floor roof concrete work completed.



Pour 2 – 5th Floor roof curing work completed.



Fifth floor hacking work in progress.



Pour 2 – 6th Floor column reinforcement work completed (22/22) .



Pour 2 – 6th floor column concrete work completed (22/22).



Pour 2, 6th Roof – Shuttering work



Pour 2, 6th Roof – reinforcement work



Pour 1 – 7th floor column marking work.



Pour 1 – 7th floor column reinforcement work completed (45/45).



Pour 1 – 7th floor column fixing work completed (45/45).



Pour 1 – 7th floor column concrete work completed (45/45).



Pour 1 – 7th floor column curing work in progress.



Pour 1, 7th Roof – Shuttering work



Pour 1, 7th Roof – Reinforcement work



Pour 1, 7th Roof – Concrete work



Pour 1, 7th Roof – Curing work



Pour 1, 8th Floor – Column concrete



Commercial basement floor roof slab works completed.



Commercial basement floor roof slab concrete works completed.

DRA INFINIQUE PROJECT COMPLETION UPDATES

S NO	Description	Unit	Total qty	Completed qty	% of Completion
1	T-1 Basement roof slab	Cum	497	497	100%
2	T-1 First floor roof slab	Cum	216	216	100%
3	T-1 Second floor roof slab	Cum	216	216	100%
4	T-1 Third floor roof slab	Cum	220	220	100%
5	T-1 Fourth floor roof slab	Cum	220	220	100%
6	T-1 Fifth floor roof slab	Cum	220	220	100%
6	T-1 Sixth floor roof slab	Cum	220	143	66%
7	T-1 Seventh floor roof slab	Cum	220	143	66%
8	T-2 P1 Basement roof slab	Cum	198	198	100%

*Thank
you!*