

DRA INFINIQUE

MONTHLY CONSTRUCTION UPDATES – JANUARY-26



MASTER PLAN



PROGRESS STATUS & PHOTOS

DRA INFINIQUE			
S.No	Activity	Tower-1	Tower-2
1	Excavation	Completed	Completed
2	Foundation	Completed	Completed
3	Pile Cap	Completed	Completed
4	Back Filling	Completed	Completed
5	Basement Floor- Column	Completed	Completed
6	Basement Floor Roof Slab	Completed	Completed
7	Stilt Floor -Column	Completed	Completed
8	Stilt Floor Roof Slab	Completed	Completed
9	First Floor		
	Column	Completed	Completed
	Roof Slab	Completed	Completed
	Block Work	Completed	
	Plastering -Internal	Work in progress	
10	Second Floor		
	Column	Completed	Completed
	Roof Slab	Completed	Completed
	Block Work	Completed	
	Plastering -Internal	Completed	
	Internal Finishes	Work in progress	

PROGRESS STATUS & PHOTOS

11	Third Floor		
	Column	Completed	Completed
	Roof Slab	Completed	Completed
	Block Work	Completed	
	Plastering -Internal	Completed	
	Internal Finishes	Work in progress	
12	Fourth Floor		
	Column	Completed	Completed
	Roof Slab	Completed	Work in progress
	Block Work	Completed	
	Plastering -Internal	Completed	
	Internal Finishes		
13	Fifth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal	Work in progress	
	Internal Finishes		
14	Sixth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal	Completed	
	Internal Finishes		

PROGRESS STATUS & PHOTOS

15	Seventh Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal	Completed	
	Internal Finishes		
16	Eight Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal	Completed	
	Internal Finishes		
17	Ninth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal	Completed	
	Internal Finishes		
18	Tenth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal	Work in progress	
	Internal Finishes		

PROGRESS STATUS & PHOTOS

19	Eleventh Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal		
	Internal Finishes		
20	Twelfth Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Completed	
	Plastering -Internal		
	Internal Finishes		
21	Thirteen Floor		
	Column	Completed	
	Roof Slab	Completed	
	Block Work	Work in progress	
	Plastering -Internal		
	Internal Finishes		
22	Above Terrace		
	Parapet	Work in progress	
	OHT	Completed	
	LMR	Work in progress	
	SHR	Work in progress	

TOWER 1 ABOVE TERRACE OHT WALL AND COVER SLAB WORK COMPLETED



TOWER 2 4TH FLOOR ROOF SLAB SHUTTERING WORK IN PROGRESS



WEST SIDE COMPOUND WALL SHUTTERING AND CONCRETING WORK IN PROGRESS



13th FLOOR BLOCK WORK IN PROGRESS



EXTERNAL PLASTERING WORK IN PROGRESS



10TH FLOOR PLASTERING WORK IN PROGRESS



4TH FLOOR BATHROOM CEILING SUSPENDED LINE WORK IN PROGRESS



5TH FLOOR TIOLET CONCEALED PIPE LINE PRESSURE TEST WORK IN PROGRESS



4TH FLOOR TOILET CONCEALED TANK LEDGE WALL PLASTERING WORK COMPLETED



11TH FLOOR ELECTRICAL WALL CHASING WORK IN PROGRESS



7TH FLOOR TOILET AND BALCONY WATERPROOFING WORK IN PROGRESS



6th FLOOR TOILET AND BALCONY SUNKEN FILLING WORK IN PROGRESS



3rd FLOOR BATHROOM WALL AND FLOOR LAYING WORK IN PROGRESS



3rd FLOOR UTILITY WALL AND FLOOR TILE LAYING WORK IN PROGRESS



3rd FLOOR TILE LAYING WORK IN PROGRESS



1st INNER WALL PUTTY WORK IN PROGRESS



DRA INFINIQUE PROJECT COMPLETION UPDATES

S NO	Description	Unit	Total qty	Completed qty	% of Completion
1	T-1 Basement roof slab	Cum	497	497	100%
2	T-1 1 st floor roof slab	Cum	216	216	100%
3	T-1 2 nd floor roof slab	Cum	216	216	100%
4	T-1 3 rd floor roof slab	Cum	220	220	100%
5	T-1 4 th floor roof slab	Cum	220	220	100%
6	T-1 5 th floor roof slab	Cum	220	220	100%
7	T-1 6 th floor roof slab	Cum	220	200	100%
8	T-1 7 th floor roof slab	Cum	220	220	100%
9	T-1 8 th floor roof slab	Cum	220	220	100%
10	T-1 9 th floor roof slab	Cum	220	220	100%
11	T-1 10 th floor roof slab	Cum	220	220	100%
12	T-1 11 th floor roof slab	Cum	220	220	100%
13	T-1 12 th floor roof slab	Cum	220	220	100%
14	T-1 13 th floor roof slab	Cum	248	248	100%
15	T-2 P1 Basement roof slab	Cum	198	198	100%
16	T-2 Stilt roof slab	Cum	125	125	100%
17	T-2 1 st floor roof slab	Cum	125	125	100%
18	T-2 2 nd floor roof slab	Cum	133	127	100%
19	T-2 3 rd floor roof slab	Cum	133	132	100%

*Thank
you!*