



DRA POLARIS Construction updates photos – December 2024

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to Dec	Status
1	DRA-28`	Polaris	1,32,961	4%	Foundation Stage

STAGE COMPLETION STATUS UP TO DECEMBER 2024


S. No	Description	Status	% of Completion	Remarks
1	Commencement of Pile Foundation	Progress	85 %	Foundation Stage
2	Commencement of Stilt Floor (Car Parking)			
3	Commencement of First Floor (Car Parking)			
4	Commencement of Second Floor			
5	Commencement of Third Floor			
6	Commencement of Fourth Floor			
7	Commencement of Fifth to Thirteen Floor			
8	Commencement of Masonry Work			
9	Commencement of Internal Plastering			
10	Commencement of Internal Finishes			



DRA Polaris - Piling Boring work in progress - 169/182 Nos completed



DRA Polaris - Piling Reinforcement work in progress - 169/182 Nos completed



DRA Polaris - Piling concrete work in progress - 169/182 Nos completed



- **SPT Test completed for pile no 132 (3 nos completed)**



Soil and bushes cutting & levelling work in progress at east side boundary.



Compound wall pile boring commencement work in progress



-

2 Load filling soil received



-

2 Load Rubbish received



Rubbish and filling soil levelling work completed at amenities block area



- **Qc & Store shed making work completed**



Temporary Gate vertical post concrete work completed