



DRA POLARIS Construction updates photos – August 2025



Main building – Pour 1 stilt floor roof slab shuttering work completed



Main building – Pour 1 stilt floor roof beam reinforcement work completed



Main building – Pour 1 stilt floor roof slab reinforcement work completed



Main building – Pour 1 stilt floor roof slab concrete work completed



Main building – Pour 1 stilt floor roof slab curing bund making & curing work



Main building – Pour 2 plinth beam PCC work completed



Main building – Pour 2 Pile cap & plinth beam reinforcement work completed



Main building – Pour 2 pile cap & plinth beam shuttering work completed



Main building – Pour 2 pile cap concrete completed (47/47 no's)



Main building – Stub column reinforcement completed (47/47 Nos)



Main building – Stub column shuttering & concrete completed (47/47 Nos)



Main building – DPC on Pile cap, Plinth beam & Column completed (44/47 no's)



Main building – Pour 2 basement block work in progress



Main building – Pour 2 Stilt floor 2nd lift column shuttering completed



Main building – Stilt floor column 2nd lift concrete completed (36/47nos)



Main building – Pour 2 back filling work in progress



Main building – Pour 2 area Consolidation & soil levelling work in progress



Main building – 1st lift core wall reinforcement work completed



Main building – 1st Lift core wall shuttering work completed



Main building – 1st Lift core wall concrete completed



Main building – 2nd lift core wall reinforcement work completed



UG Sump – 2nd lift Wall concrete work completed



UG Sump – Waterproofing work completed



UG Sump – Back filling work in progress



UG Sump – Cleaning work completed



UG Sump – Cover slab shuttering work in progress



UG Sump – Cover slab reinforcement work in progress



STP – 2nd lift wall shuttering completed (101/101m)



STP – 2nd lift Wall concrete completed



STP – Shoring removal work completed



STP – External waterproofing work completed



External barricading reinstallation work 32m completed



*Thank
you!*

