



**DRA SKYLANTIS**  
**CONSTRUCTION UPDATE PHOTOS - APRIL 2025**

**Over all percentage of Completion**

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to April-25	Status
1	DRA-15	Skylantis	1,85,790	57%	Structure Ongoing

## STAGE COMPLETION STATUS UP TO MARCH-25

S. No	Description	Block 1	Block 2		% of Completion ( Block 1&2)	Remarks
			Pour-1	Pour-2		
1	Completion of Foundation	Completed	Completed	Completed	100%	
2	Commencement of Stilt Floor Roof	Completed	Completed	Completed	100%	
3	Commencement of First Floor Roof	Completed	Completed	Completed	100%	
4	Commencement of Third Floor Roof	Completed	Completed	Work In Progress	80%	
5	Commencement of Fifth Floor Roof	Completed	Completed		80%	
6	Commencement of Seventh Floor Roof	Completed	Completed		80%	
7	Commencement of Ninth Floor Roof	Completed	Completed		80%	
8	Commencement of Eleventh Floor Roof	Completed	Completed		80%	
09	Commencement of Thirteenth Floor Roof	Completed			60%	
10	Commencement of Masonry Work	Up to 12 <sup>th</sup> Floor Completed	Up to 10 <sup>th</sup> Floor Completed		70%	
11	Commencement of Internal Plastering	Up to 11 <sup>th</sup> Floor Completed	Up to 9 <sup>th</sup> Floor Completed		60%	
112	Commencement of Internal Finishes	Work In progress				





**VIEW FROM ENTRANCE**



**NORTH WEST ELEVATION**





**SOUTH EAST ELEVATION**



**BLOCK 2 POUR 1 - TOP VIEW**





**BLOCK 1 - FIRST & SECOND FLOOR WALL PUTTY  
FIRST COAT COMPLETED**





**BLOCK 1 - SECOND FLOOR TILES LAYING WORK IN PROGRESS**



**BLOCK 1 - THIRD FLOOR TOILET TILES LAYING  
WORK IN PROGRESS**





**BLOCK 1 - FOURTH FLOOR CEILING & WALL PUTTY  
WORK IN PROGRESS**



**BLOCK 1 - SIXTH FLOOR PLUMBING SUSPENDED LINE  
WORK IN PROGRESS**





**BLOCK 1 - UPTO SEVENTH FLOOR  
'L' ANGLE FIXING WORK COMPLETED**



**BLOCK 1 - EIGHTH FLOOR WATERPROOFING  
WORK COMPLETED**





**BLOCK 1 - TWELFTH FLOOR INTERNAL PLASTERING  
WORK IN PROGRESS**



**BLOCK 1 - THIRTEENTH FLOOR ELECTRICAL WALL CHASING  
WORK IN PROGRESS**





**BLOCK 1 - EXTRENAL PLASTERING (SOUTH SIDE)  
WORK IN PROGRESS**



**BLOCK 2 POUR 1 - FIRST & SECOND FLOOR CEILING CORNER  
CORRECTION & WALL PUTTY WORK IN PROGRESS**





**BLOCK 2 POUR 1 - THIRD FLOOR LEDGE WALL WORK COMPLETED**



**BLOCK 2 POUR 1 - FOURTH FLOOR TOILET SUSPENDED LINE  
WORK IN PROGRESS**





**BLOCK 2 POUR 1 - NINTH FLOOR INTERNAL PLASTERING  
WORK COMPLETED**



**BLOCK 2 POUR 1 - TENTH FLOOR INTERNAL PLASTERING  
WORK IN PROGRESS**





**BLOCK 2 POUR 1 - TWELFTH FLOOR ROOF SLAB  
CONCRETE COMPLETED**





**STP - PILE CAP & BEAM REINFORCEMENT WORK IN PROGRESS**



*Thank  
you!*