



DRA SKYLANTIS
CONSTRUCTION UPDATE PHOTOS FEBRUARY 2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to Feb-25	Status
1	DRA-15	Skylantis	1,85,790	45%	Structure Ongoing

STAGE COMPLETION STATUS UP TO FEB-25

S. No	Description	Block 1	Block 2	% of Completion (Block 1&2)	Remarks
1	Completion of Foundation	Completed	Completed	100%	
2	Commencement of Stilt Floor Roof	Completed	Completed	100%	
3	Commencement of First Floor Roof	Completed	Completed	100%	
4	Commencement of Third Floor Roof	Completed	Completed	100%	
5	Commencement of Fifth Floor Roof	Completed	Completed	100%	
6	Commencement of Seventh Floor Roof	Completed	Completed	100%	
7	Commencement of Nineth Floor Roof	Completed	Completed	100%	
8	Commencement of Eleventh Floor Roof	Completed		50%	
09	Commencement of Thirteenth Floor Roof	Completed			
10	Commencement of Masonry Work	Up to 10 th Floor Completed	Up to 7 th Floor Completed	60%	
11	Commencement of Internal Plastering	Up to 9 th Floor Completed	Up to 6 th Floor Completed	45%	
112	Commencement of Internal Finishes				



NORTH EAST ELEVATION



SOUTH EAST ELEVATION



NORTH WEST ELEVATION



BLOCK 1 - TOP VIEW



BLOCK 2 POUR 1 - TOP VIEW



BLOCK 1 - NINTH FLOOR INTERNAL PLASTERING WORK COMPLETED



BLOCK 1 – TENTH FLOOR INTERNAL PLASTERING WORK IN PROGRESS



BLOCK 1 - ELEVENTH FLOOR BLOCK WORK IN PROGRESS



BLOCK 1 - TWELFTH FLOOR BLOCK WORK IN PROGRESS



BLOCK 1 - TERRACE OHT WORK IN PROGRESS



BLOCK 2 POUR 1 – FIRST FLOOR PLUMBING CONCEALED PIPE LINE WORK IN PROGRESS



BLOCK 2 POUR 1 - SECOND FLOOR WATERPROOFING COMPLETED



**BLOCK 2 POUR 1 - FOURTH FLOOR WATERPROOFING
WORK IN PROGRESS**



BLOCK 2 POUR 1 - FIFTH FLOOR WATERPROOFING WORK IN PROGRESS



BLOCK 2 POUR 1 – SEVENTH FLOOR BLOCK WORK COMPLETED



BLOCK 2 POUR 1 – EIGHTH FLOOR BLOCK WORK IN PROGRESS



BLOCK 2 POUR 1 - NINTH FLOOR ROOF SLAB WORK COMPLETED



BLOCK 2 POUR 2 – STILT FLOOR ROOF SLAB SHUTTERING WORK IN PROGRESS



**STP CONTIGUOUS PILE
TIE BEAM REINFORCEMENT & SHUTTERING WORK IN PROGRESS**

Thank
you!