



**DRA SKYLANTIS**  
**CONSTRUCTION UPDATE PHOTOS JANUARY 2025**

### Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to Jan-25	Status
1	DRA-15	Skylantis	1,85,790	40%	Structure Ongoing

## STAGE COMPLETION STATUS UP TO JANUARY-25

S. No	Description	Block 1	Block 2	% of Completion ( Block 1&2)	Remarks
1	Completion of Foundation	Completed	Completed	100%	
2	Commencement of Stilt Floor Roof	Completed	Completed	100%	
3	Commencement of First Floor Roof	Completed	Completed	100%	
4	Commencement of Third Floor Roof	Completed	Completed	100%	
5	Commencement of Fifth Floor Roof	Completed	Completed	100%	
6	Commencement of Seventh Floor Roof	Completed	Completed	100%	
7	Commencement of Nineth Floor Roof	Completed	Work In Progress	50%	
8	Commencement of Eleventh Floor Roof	Completed		50%	
09	Commencement of Thirteenth Floor Roof				
10	Commencement of Masonry Work	Up to 10 <sup>th</sup> Floor Completed	Up to 7 <sup>th</sup> Floor Completed	50%	
11	Commencement of Internal Plastering	Up to 8 <sup>th</sup> Floor Completed	Up to 5 <sup>th</sup> Floor Completed	40%	
112	Commencement of Internal Finishes				



**BLOCK 1 - NORTH SIDE ELEVATION**



**BLOCK 2 - SOUTH SIDE ELEVATION**



**NORTH EAST CORNER ELEVATION**



**SOUTH EAST CORNER ELEVATION**



**NORTH WEST CORNER ELEVATION**





**BLOCK 1 - TOP VIEW**



**BLOCK 2 POUR 1 - TOP VIEW**



**BLOCK 1 - EIGHTH FLOOR INTERNAL PLASTERING  
WORK COMPLETED**



**BLOCK 1 - NINTH FLOOR ELECTRICAL WALL CHASING  
WORK IN PROGRESS**



**BLOCK 1 - TENTH FLOOR BLOCK WORK IN PROGRESS**



**BLOCK 1 - TWELFTH FLOOR ROOF SLAB CONCRETE COMPLETED**



**BLOCK 1 - THIRTEENTH FLOOR COLUMN COMPLETED**



**BLOCK 1 - TERRACE FLOOR SHUTTERING & REINFORCEMENT  
WORK IN PROGRESS**





**BLOCK 2 POUR 1 - FIFTH FLOOR INTERNAL PLASTERING  
WORK COMPLETED**



**BLOCK 2 POUR 1 - SIXTH FLOOR ELECTRICAL METAL BOX FIXING  
WORK IN PROGRESS**



**BLOCK 2 POUR 1 - SEVENTH FLOOR BLOCK  
WORK IN PROGRESS**



**BLOCK 2 POUR 1 - EIGHTH FLOOR COLUMN COMPLETED**



**BLOCK 2 POUR 1 - EIGHTH FLOOR ROOF SLAB  
WORK COMPLETED**



**BLOCK 2 POUR 1 - NINTH FLOOR COLUMN CONCRETE COMPLETED**



**UG SUMP - COVER SLAB COMPLETED**

Thank  
you!