



DRA SKYLANTIS
CONSTRUCTION UPDATE PHOTOS - JUNE 2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to June-25	Status
1	DRA-15	Skylantis	1,85,790	62%	Structure Ongoing

STAGE COMPLETION STATUS UP TO JUNE-25

S. No	Description	Block 1	Block 2		% of Completion (Block 1&2)	Remarks
			Pour-1	Pour-2		
1	Completion of Foundation	Completed	Completed	Completed	100%	
2	Completion of Stilt Floor Roof	Completed	Completed	Completed	100%	
3	Completion of First Floor Roof	Completed	Completed	Completed	100%	
4	Completion of Third Floor Roof	Completed	Completed	Completed	10%	
5	Completion of Fifth Floor Roof	Completed	Completed	Completed	100%	
6	Completion of Seventh Floor Roof	Completed	Completed		80%	
7	Completion of Nineth Floor Roof	Completed	Completed		80%	
8	Completion of Eleventh Floor Roof	Completed	Completed		80%	
09	Completion of Thirteenth Floor Roof	Completed	Completed		80%	
10	Completion of Masonry Work	Completed	Up to 12 th Floor Completed		80%	
11	Completion of Internal Plastering	Completed	Up to 12 th Floor Completed		70%	
112	Completion of Internal Finishes	Work In progress	Work In progress		25%	Tile, Painting and other finishing work in progress



NORTH WEST ELEVATION



SOUTH SIDE ELEVATION



EAST SIDE ELEVATION



BLOCK 2 POUR 2 - TOP VIEW



**BLOCK 1 - SECOND FLOOR SECOND COAT PUTTY
COMPLETED**



BLOCK 1 – SIXTH FLOOR TILES LAYING WORK IN PROGRESS



BLOCK 1 – TENTH FLOOR SUNKEN FILLING WORK COMPLETED



**BLOCK 1 – ELEVENTH FLOOR CEILING & WALL FIRST COAT PUTTY
WORK IN PROGRESS**



**BLOCK 1 – TWELFTH FLOOR PRIMER APPLICATION
WORK IN PROGRESS**



**BLOCK 1 - THIRTEENTH FLOOR INTERNAL PLASTERING
WORK COMPLETED**



**BLOCK 1 – TERRACE FLOOR WATERPROOFING
WORK IN PROGRESS**



**BLOCK 1 - EXTRENAL TEXTURE (SOUTH SIDE)
WORK IN PROGRESS**



BLOCK 2 POUR 1 - FIRST FLOOR TILES LAYING WORK IN PROGRESS



**BLOCK 2 POUR 1 – SIXTH FLOOR WALL & CEILING PUTTY
WORK IN PROGRESS**



**BLOCK 2 POUR 1 – TWELFTH FLOOR INNER PLASTERING
COMPLETED**



BLOCK 2 POUR 1 – THIRTEENTH BLOCK WORK IN PROGRESS



BLOCK 2 POUR 2 – SECOND FLOOR BLOCK WORK IN PROGRESS



**BLOCK 2 POUR 2 – FIFTH FLOOR ROOF SLAB CONCRETE
COMPLETED**



**BLOCK 2 POUR 2 – SIXTH FLOOR ROOF SLAB REINFORCEMENT
WORK IN PROGRESS**

*Thank
you!*