



DRA SKYLANTIS
CONSTRUCTION UPDATE PHOTOS - MAY 2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to May-25	Status
1	DRA-15	Skylantis	1,85,790	59%	Structure Ongoing

STAGE COMPLETION STATUS UP TO MAY-25

S. No	Description	Block 1	Block 2		% of Completion (Block 1&2)	Remarks
			Pour-1	Pour-2		
1	Completion of Foundation	Completed	Completed	Completed	100%	
2	Commencement of Stilt Floor Roof	Completed	Completed	Completed	100%	
3	Commencement of First Floor Roof	Completed	Completed	Completed	100%	
4	Commencement of Third Floor Roof	Completed	Completed	Completed	10%	
5	Commencement of Fifth Floor Roof	Completed	Completed		80%	
6	Commencement of Seventh Floor Roof	Completed	Completed		80%	
7	Commencement of Ninth Floor Roof	Completed	Completed		80%	
8	Commencement of Eleventh Floor Roof	Completed	Completed		80%	
09	Commencement of Thirteenth Floor Roof	Completed	Completed		80%	
10	Commencement of Masonry Work	Completed	Up to 12 th Floor Completed		75%	
11	Commencement of Internal Plastering	Up to 12 th Floor Completed	Up to 10 th Floor Completed		65%	
112	Commencement of Internal Finishes	Work In progress	Work In progress			



VIEW FROM ENTRANCE



NORTH EAST ELEVATION



SOUTH EAST ELEVATION



SOUTH SIDE ELEVATION



BLOCK 2 POUR 1 - TOP VIEW



**BLOCK 1 - FIRST FLOOR SECOND COAT PUTTY
WORK IN PROGRESS**



BLOCK 1 - FOURTH FLOOR TILES LAYING WORK IN PROGRESS



**BLOCK 1 - NINTH FLOOR CEILING & WALL PUTTY
WORK IN PROGRESS**



**BLOCK 1 - THIRTEENTH FLOOR INTERNAL PLASTERING
WORK IN PROGRESS**



BLOCK 1 - EXTRENAL TEXTURE WORK IN PROGRESS (SOUTH SIDE)



BLOCK 1 – FIRST FLOOR UPVC JOINERIES MOCK UP COMPLETED



BLOCK 2 POUR 1 - FIRST FLOOR TILES LAYING WORK IN PROGRESS



**BLOCK 2 POUR 1 – SIXTH FLOOR WALL PRIMER APPLICATION WORK
IN PROGRESS**



**BLOCK 2 POUR 1 – ELEVENTH FLOOR INNER PLASTERING
WORK IN PROGRESS**



BLOCK 2 POUR 2 – FIRST FLOOR BLOCK WORK COMPLETED



**BLOCK 2 POUR 2 – FOURTH FLOOR ROOF SLAB SHUTTERING
WORK IN PROGRESS**

*Thank
you!*