



DRA TRINITY – CONSTRUCTION UPDATES MAY 2025

Over all percentage of Completion

S. No	Project Code	Project Name	Saleable Area in Sqft	Cumulative% Achieved up to May-25	Status
1	DRA-25	Trinity	66,910	30%	Structure stage

STAGE COMPLETION STATUS UP TO MAY 25'					
S. No	Description	Status		% of Completion	Remarks
		Pour-1	Pour-2		
1	Commencement of Pile Foundation	Completed	Completed	100%	
2	Commencement of Stilt Floor Roof Level	Completed	Work In Progress	50%	
3	Commencement of 1st Floor Roof Level	Completed		50%	
4	Commencement of 2nd Floor Roof Level	Completed		50%	
5	Commencement of 3rd Floor Roof Level	Completed		50%	
6	Commencement of 4th Floor Roof Level	Work In Progress			
7	Commencement of 5th Floor Roof Level				
8	Commencement of Masonry Work				
9	Commencement of Internal Plastering				
10	Commencement of Internal Finishes				



East Side View



North Side View.



Main Building 3rd Floor Roof Slab Pour-1 Work Completed.



Main Building 3rd Floor Roof Slab Pour-1 Concrete Work Completed.



**Main Building 4th Floor Pour-1 Column Concrete
Work In Progress.**



**Main Building 1st Floor Pour-1 Blockwork
Work In Progress.**



**Main Building Pour-2 Soil Filling and Compaction
Work Completed.**



Main Building Pour-2 Stilt Floor PCC Work Completed.



**Main Building Pour-2 Stilt Floor Roof Slab Reinforcement
Work In Progress.**

*Thank
you!*