



DRA URBANIA
CONSTRUCTION UPDATES – OCTOBER 2025




PROJECT – OVERALL VIEW


FLAT JOINT INSPECTION STATUS AS ON 31/10/2025

S.NO	WING	TOTAL FLAT	SOLD FLAT	INSPECTION COMPLETED FLATS	SNAG COMPLETED	KEY HANDING OVER COMPLETED
1	WING 3A	34	26	24	23	21
2	WING 3B	14	12	12	12	11
3	WING 3C	32	31	30	30	29
4	WING 3D	20	18	17	16	15
5	WING 3E	20	16	15	15	14
6	WING 4A	16	15	15	15	14
7	WING 4B	20	15	14	12	12
	TOTAL	156	133	127	123	116

Project Overall Completion Status		99.80%
S . Nos	Activity	Percentage of completion
1	Foundation Work	100%
2	Structure (S + 4Floors)	100%
3	Block Work (S + 4Floors)	100%
4	Internal Plastering (S + 4Floors)	100%
5	External Plastering (S + 4Floors)	100%
6	Internal Finishing	100%
7	External Finishing	100%
8	External Development	100%
9	WTP	100%
10	STP	100%
11	OSR	99%
12	Handing over	75%

OVERALL COMPLETION STATUS – 99.80%





OSR TOP VIEW



OSR – Cricket Court Completed



OSR – Football Court Completed



OSR – Basketball Court Completed



OSR – Play Mounts Work Completed



OSR – Kids Play Equipment Installation Work Completed



OSR – Amphitheatre Work Completed



OSR – Seater & Planter Box Work Completed



OSR – Lighting Work Completed



Gym Room – Completed



Gym Room – Gym Equipment Installation Completed



Multipurpose Hall – Completed



Multipurpose Hall – Indoor Games Completed



Multipurpose Hall – Table & Chairs are Installed

*Thank
you!*